EXTENSION OF TIME PROPOSAL

1	Name of work	Drilling of borewell and other Civil Works at slum Area in ward no 04
2	Amount of work portion	
3	Estimated Cost	Rs.53.00 lakhs
4	Name of Contractor	M/S ICRIDL
5	Agreement no	EE/YNK/AG/106/2019-20, dt:31/10/2019
6	No and date under which work order issued	EE/YNK.D/W.O/116/2019-20, dt:31/10/2019
7	Time limit rriginally fixed for completion	90 days
8	Date of application by the contractor for granting	30/01/2020
9	Date of receipt of application in the Sub Division office	30/01/2020
10	Extension granted if any	
	I	
	II	
11	Work carried out by the contractor during the original period stipulated in the contract	geological Investigation Drilling of B/W-4
12	Work carried out during 1st extension	—

13	Work carries out during 2nd extension	
14	Time now applied for	156 days
15	Date of recommanding time 2nd extension	—
16	Weather the original application of the contractor is enclosed	Yes
17	Balance of work remaining work	—
18	Probable time required for completion of remaining work	156 days.
19	Cost work charged establishment charged on the work after the expairy original period	Details of B/W Engines & Loosmen, Wages of pumps & Motors etc
20	Weather notice as per clause of contract has been issued	
21	Remarks of the AEE and the daily rate of penalty proposed	
21	Remarks of the EE and the daily rate of penalty proposed	Impose penalty @ Rs 25/- day for 52 days and remaining 100 days no penalty

Ramaiah
Assistant Engineer

Assistant Executive Engineer

Executive Engineer
Yelahanka Division, Bangalore-64

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ